Science Labs Building – Phase 2

University of Wisconsin — La Crosse Schematic Design Review No. 1 — November 9, 2017



Agenda Schematic Design

- Schedule Review
- Area Update
- Concept Review
- Budget Update





Project Schedule

	Sep.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.
Programming Workshop No. 1 – Sept. 13-14, 2017 Workshop No. 2 – Oct. 4-5, 2017 Workshop No. 3 – Oct. 26, 2017		П					
Schematic Design Workshop No. 4 - Nov. 9, 2017 Workshop No. 5 - Nov. 21, 2017 Workshop No. 6 - Dec. 7, 2017			Ш				
Concept Report Executive Summary – Dec. 8, 2017 Draft Submittal – Dec. 21, 2017 Final Submittal – Feb. 8, 2018				Ш			

Semester Break	November 24-26
Finals	December 15-20
Classes Begin	January 22

Workshop No. 5

• Plan & Elevation Refinement

Workshop No. 6

- Concept Design Review & Approval
- Cost Estimate

Phase 2 Area Summary By Department

Space type	Phase 1 Study	PV 2 mmeting	PV 3 Meeting	SD 1 Meeting	SD 2 Meeting	Delta	% Growth
Dean's Office Suite	2,299	2,374	2,474	2,474	2,474		
Microbiology	3,043	3,283	3,283	3,283	3,283		
Geography & Earth Science	5,988	5,988	5,956	5,212	5,212		
Chemistry	6,586	6,946	6,946	7,546	7,546		
Physics	7,732	7,732	8,180	8,180	8,180		
Mathematics	9,833	10,253	10,253	10,253	10,253		
Misc Instructional / Support	13,624	13,784	15,554	18,404	19,904	1,500	8.2%
Biology	19,108	20,558	21,680	22,856	22,856		
Classrooms	21,800	21,800	21,800	12,224	16,836	4,612	37.7%
Grand Total	90,013	92,718	96,126	90,432	96,544	6,112	6.8%


Includes

- (9) Classrooms
- (4) Classroom support spaces
- 1,500 NASF Maker Lab

23% reduction in classroom space from Phase 1 Study to now

Phase 2 Area Analysis Distilling the Plans


- The plans will be refined based on your feedback today
 - How can we gain efficiency?
 - Could most of the museum display be dispersed into the halls?
- Difference from 63% to 56% efficient plan is **18,556** SF
 - Extra area not programmed or gross space in the basement
 - This requires approximately 15,000 SF to be removed from the plans without cutting program
 - Could be future expansion if it would be more cost effective than not building
- Still refining the mechanical support spaces and penthouses to seek efficiency



Design Assumptions

- Primary & Secondary Entrance Locations
- Change in grade from north to south
- Courtyard Access
- Distributed Classrooms on Levels 0-3
- Departmental Presence Near Elevators
- Distributed vs Concentrated Museum
- Distributed vs Departmental Faculty Offices
- Natural light into Hallways

Site Analysis



Adjacency Recap — Floor Plan — Level 1




Adjacency Recap — Floor Plan — Level 1 Phase 2



Adjacency Recap — Floor Plan — Level 2




Adjacency Recap — Floor Plan — Level 2 Phase 2




Adjacency Recap — Floor Plan — Level 3




Adjacency Recap — Floor Plan — Level 3 Phase 2




Adjacency Recap — Floor Plan — Level 4




Adjacency Recap — Floor Plan — Level 4 Phase 2




Adjacency Recap — Floor Plan — Roof




Adjacency Recap — Floor Plan — Level 0 Overall



Adjacency Recap — Floor Plan — Level 0 Phase 2




Exterior Massing Development Phase 2



Exterior Massing Development Phase 2




Exterior Massing Development Phase 2



Phase 2 Area Summary By Space Type

- Excludes percent extra office
- Updated Classroom mix
- Includes maker lab space
- *Maker lab tracked in research labs
- Need campus input on how maker lab will be used
 - Research
 - Curricular
 - Extra-curricular



Phase 2 Area Summary Plan Efficiency Required

Program Area Summary Options	Preliminary Study	Last meeting #1	Last meeting #2	Last meeting #2
Assumed Efficiency (Net to gross)	63%			
Drawn Efficiency (Net to gross)	56%			
	7 classrooms	10 classrooms	9 classrooms	9 classrooms
Program Type	Low Classroom	From SD1 Meeting	Post SD1 Meeting	Less Efficient
Classrooms	12,224	19,572	16,836	16,836
Collaboration	8,629	8,629	8,629	8,629
Instructional Labs & Support Spaces: Computational	4,632	4,632	4,632	4,632
Instructional Labs & Support Spaces: Mathematics	2,840	2,840	2,840	2,840
Instructional Labs & Support Spaces: Mycology	2,880	2,880	2,880	2,880
Instructional Labs & Support Spaces: S.E.M.	3,270	3,270	3,270	3,270
Sub-total Instructional Labs & Support	13,622	13,622	13,622	13,622
Office	27,855	27,855	27,855	27,855
Office Support	6,834	6,834	6,834	6,834
Sub-total Office & Office Support	34,689	34,689	34,689	34,689
Research & Support: Museum	3,150	3,150	3,150	3,150
Research Lab: Greenhouse & Support	2,080	2,080	2,080	2,080
Research Labs & Support Spaces: Astronomy	3,760	3,760	3,760	3,760
Research Labs & Support Spaces: Computational	2,200	2,200	2,200	2,200
Research: Animal Care	7,974	7,974	7,974	7,974
Research: Building Support (shop & storage)	2,104	2,104	2,104	2,104
Research & Support: Maker Lab		1,500	1,500	1,500
Sub-total Research	21,268	22,768	22,768	22,768
Total Area (NSF)	90,432	99,280	96,544	96,544
Gross Sub-total (Gross- net)	53,111	58,307	56,700	75,256
Total Area (GSF) or Cost	143,543	157,587	153,244	171,800.00

Phase 2 Cost Model Cost Impact

	Program Area Summary Options		Parametric Program Cost model							
63%	Assumed Efficiency (Net to gross)									
56%	Drawn Efficiency (Net to gross)									
	Program Type		7 classrooms Low Classroom		10 classrooms From SD1 Meeting		9 classrooms Post SD1 Meeting		9 classrooms Less Efficient	
	Classrooms	\$	3,063,707	\$	4,905,340	\$	4,219,615		4,219,61	
	Collaboration	\$	2,162,691	\$	2,162,691	\$	2,162,691	\$	2,162,69	
	Instructional Labs & Support Spaces: Computational	\$	1,160,920	\$	1,160,920	\$	1,160,920	\$	1,160,92	
	Instructional Labs & Support Spaces: Mathematics	\$	711,791	\$	711,791	\$	711,791	\$	711,79	
	Instructional Labs & Support Spaces: Mycology	\$	1,296,465	\$	1,296,465	\$	1,296,465	\$	1,296,46	
	Instructional Labs & Support Spaces: S.E.M.	\$	1,472,028	\$	1,472,028	\$	1,472,028	\$	1,472,02	
	Sub-total Instructional Labs & Support	\$	4,641,205	\$	4,641,205	\$	4,641,205	\$	4,641,2	
	Office	\$	6,981,313	\$	6,981,313	\$	6,981,313	\$	6,981,3	
	Office Support	\$	1,712,809	\$	1,712,809	\$	1,712,809	\$	1,712,80	
	Sub-total Office & Office Support	\$	8,694,121	\$	8,694,121	\$	8,694,121	\$	8,694,1	
	Research & Support: Museum	\$	1,264,711	\$	1,264,711	\$	1,264,711	\$	1,264,7	
	Research Lab: Greenhouse & Support	\$	1,062,868	\$	1,062,868	\$	1,062,868	\$	1,062,8	
	Research Labs & Support Spaces: Astronomy	\$	2,058,577	\$	2,058,577	\$	2,058,577	\$	2,058,5	
	Research Labs & Support Spaces: Computational	\$	615,626	\$	615,626	\$	615,626	\$	615,6	
	Research: Animal Care	\$	5,529,906	\$	5,529,906	\$	5,529,906	\$	5,529,9	
	Research: Building Support (shop & storage)	\$	527,327	\$	527,327	\$	527,327	\$	527,3	
	Research & Support: Maker Lab			\$	375,946	\$	375,946	\$	375,9	
	Sub-total Research	\$	11,059,015	\$	11,434,961	\$	11,434,961	\$	11,434,9	
	Total Area (NSF)	\$	29,620,739	\$	31,838,317	\$	31,152,592	\$	31,152,5	
	Gross Sub-total (Gross- net)	\$	13,311,201	\$	14,613,588	\$	14,210,861	\$	18,861,4	
	Total Area (GSF) or Cost	\$	42,931,939	\$	46,451,905	\$	45,363,453	\$	50,014,0	
	·									
10%	Contingency	\$	4,293,193.92	\$	4,645,190.53	\$	4,536,345.29	\$	5,001,404	
	Sub-Total Construction with Contingency	\$	47,225,133.12	\$	51,097,095.83	\$	49,899,798.14	\$	55,015,445.	
3%	FF&E	\$	1,287,958.18	\$	1,393,557.16	\$	1,360,903.59	\$	1,500,421	
7%	A/E Fees	\$	3,005,235.74	\$	3,251,633.37	\$	3,175,441.70	\$	3,500,982.	
4%	DFD Management	\$	1,717,277.57	\$	1,858,076.21	\$	1,814,538.11	\$	2,000,561.	
	Other Fees	\$	429,319.39	\$	464,519.05	\$	453,634.53	\$	500,140	
	Grand Total Project Cost	Ś	53,664,924.00	\$	58,064,881.63	\$	56,704,316.07	Ś	62,517,551.	

Next Steps

- Incorporate Your Feedback
- Interior Layout Refinement
- Exterior Design Development & Articulation
- Cost Estimate Update